# Christian County Highway Department Q3 Update

## 11-19-2026

### Bridge Projects

C1 Red Bridge Design: Environmental assessment was completed on 10/29, allowing us to submit for our ACOE 404 permit. SHPO process was completed on 11/4. Three of four properties have been acquired.

C2 Hawkins Bridge Design: Hawkins family requested an appraisal (a validation of appraisals also required by MoDOT), working through ROW negotiations. Waiting for the response from Hawkins Family.

C1 Chadwick Rd Bridge over Cedar Creek, FLAP Grant: Contract approved with Wilson & Co. for design. County has submitted for additional grant funds to replace the bridge (MoDOT Regional Bridge Program Grant). Grant announcement expected after 12/20.

### Major Roadway Projects

C2 Sanders Valley Safety Improvements: ROW negotiations (TCE's only). Construction is expected in FY27.

C2 Tracker Rd & Nicholas Rd Improvements: Preliminary plans mostly complete. Utility meeting held on 11/12. Planning meeting with Nixa schools before the end of the month. Public meeting to be held this winter.

C2 Holder Rd Box Culvert Grant: Pending soft match funding approvals, we may be able to use that to fund the project.

C1 Keltner Rd Slab #2 Project: Construction complete.

C1 Rosemead Rd Stormwater Design: Right-of-way negotiations driving project redesign. Depending on requests, we may have to shelve project due to costs.

C1 Oldfield Rd Stormwater Project: Survey & Geotech complete. Preliminary design underway.

C2 Merritt & Carob Stormwater Project: Survey & prelim layout complete. Working on design alternatives to lower the cost.

C2 Jonesville Rd Improvement Project: Survey complete, working on prelim design.

County-Wide Tree Trimming Projects: Started on 11/9. C1 (Sandstone, Laurel, Mueler) and C2 (Emerald Hills Drive).

ARPA Projects

Design:

- C2 Tracker Rd Area-Wide Detention Design
    - Final stages: Possibility of work within County right-of-way to assist until detention can be built.
- C2 Wilson Rd River Crossing Plan
    - Plans complete, bid docs complete. Awaiting approval and funding for construction (no estimated time-frame).
- C2 James River Master Plan
    - Complete and shared with P&D for MS4 update.
- C2 Oak Grove Neighborhood Stormwater & Water Quality Design
    - Plans complete, bid docs complete. Awaiting approval and funding for construction (no estimated time-frame).
- C2 Dry Hollow Bridge Design
    - Plans, specs and bid docs will be complete this month. Awaiting approval and funding for construction (no estimated time-frame).
- C1 Swan Creek Master Plan
    - Completed on 11/12. Will be able to share through website.

In-House Forces Q3 FY26

Asphalt Work: 619.00 hrs, $1,673,400.85 (includes contractor paving)

Culvert Work: 166.50 hrs, $11,739.17

Hauling material & Grading: 1,064.00 hrs, $239.337.65

Tree Work: 2,349.50 hrs, $198,407.21

Brush Cutting: 3,359.00, $689,261.11

Misc.

TEAP Grant: Applied for the FY27 grant to finish out the sign collection project. Pending results of grant awards.

Purchased PavMaster 414 from City of Branson

Annual Resurfacing Program: **Completed**

| C1 | HMA | C/S | 2-C/S | Tree Clearing |
|---|---|---|---|---|
| Total (LF) | 26,477 | 5,988 | 15,296 | |
| Total (Mi) | 5.01 | 1.13 | 2.90 | |
| Tons | 6,148.3 | | | |
| Total Cost | 581,024.97 | 22,035.84 | 116,959.72 | 60,000.00 |

HMA: Mooney, Bornmann, Arbour, Swan Cave, Prairie Ridge, Larkspur

SCS: Monarch, Temple Hill, Martins Brach, Stwart Creek

DCS: Larose, Patterson, Rustic, Ellison

C1 Additional Work:

| C1 | HMA | C/S | 2-C/S |
|---|---|---|---|
| Total (LF) | 11,051.00 | 9,773.00 | 8,187.00 |
| Total (Mi) | 2.09 | 1.85 | 1.55 |
| Tons | 2,378.77 | | |
| Total Cost | 187,435.30 | 33,960.71 | 60,712.59 |

HMA: Homestead, Beechtree, Mountainview, Fairview

DCS: Oldfield, Elkhhorn

SCS: Carter

Annual Resurfacing Program: **Completed**

| C2 | HMA | C/S | 2-C/S | Tree Clearing |
|---|---|---|---|---|
| Total (LF) | 42,065 | 60,608.89 | 5,108 | |
| Total (Mi) | 8.0 | 11.48 | 0.97 | |
| Tons | 7,626.2 | | | |
| Total Cost | 562,422.86 | 136,976.09 | 46,539.56 | 60,000.00 |

HMA: Rosedale, Twilight, Minnehaha, Honeysuckle, Holder, Hazels Run, Copper Creek, Country Hill, Dusty, Copper Ridge

SCS: Kerr, Old Limey, Wilson, Fern

DCS: Payne, Rosedale

C2 Additional Work:

| C2 | HMA |
|---|---|
| Total (LF) | 3,165.00 |
| Total (Mi) | 0.60 |
| Tons | 808.01 |
| Total Cost | 80,733.83 |

HMA: Valley Woods, Torbert Hill, Tolbert Ct, Water Ln

Service Requests Q3 FY26

| | |
|---|---|
| *No. of Requests* | 137 |
| *Average Duration (Days)* | 3.2 |
| *% Closed* | 98.5% |

Financials Q3 FY26

| | |
|---|---|
| *No. of Requisitions* | 308 |
| *Total $* | 1,197,628.38 |